KARIN KOMERC MD DOO
Br. 01/230039164
Dana 09.10.2023
Novi Sad

KARIN KOMERC

KARIN KOMERC MD D.O.O. Novi Sad
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Novosadski put br.128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

3. Privremena situacija 869-826-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Aneks br.9: Naš broj: 01/230024410 od 21.06.2023 Br. Naručioca: 2022-ERGS-XSTL-ZY-002-09 od 21.06.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**10.527.363,53 USD**	**0,00**	**10.527.363,53 USD**
Izvedeno ukupno:	**7.044.770,02 USD**	**0,00 USD**	**7.044.770,02 USD**
Izvedeno u prethodnim:	5.944.554,61 USD	0,00 USD	5.944.554,61 USD
Izvedeno u ovoj:	1.100.215,41 USD	0,00 USD	1.100.215,41 USD
Izvedeno ukupno po stopi 0%:	**7.044.770,02 USD**	**0,00 USD**	**7.044.770,02 USD**
Izvedeno u prethodnim po stopi 0%:	5.944.554,61 USD	0,00 USD	5.944.554,61 USD
Izvedeno u ovoj po stopi 0%:	1.100.215,41 USD	0,00 USD	1.100.215,41 USD
Ukupno opravdan avans:	4.226.862,00 USD	0,00 USD	4.226.862,00 USD
Opravdani avans po preth. situacijama:	3.566.732,76 USD	0,00 USD	3.566.732,76 USD
Opravdani avans po ovoj situaciji:	660.129,24 USD	0,00 USD	660.129,24 USD
ZADRZAVANJE po svim -5,00%	352.238,50 USD	0,00 USD	352.238,50 USD
ZADRZAVANJE po prethodnim -5,00%	297.227,73 USD	0,00 USD	297.227,73 USD
ZADRZAVANJE po ovoj -5,00%	55.010,77 USD	0,00 USD	55.010,77 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	385.075,40 USD	0,00 USD	385.075,40 USD
Uplaćeni avans (na dan 27.06.2023. godine po srednjem kursu NBS 1 USD = 107,3099 USD od dana 27.06.2023. godine):	2.107.099,25 USD	0,00 USD	2.107.099,25 USD
Uplaćeni avans (na dan 19.07.2023. godine po srednjem kursu NBS 1 USD = 104,4392 USD od dana 19.07.2023. godine):	3.158.209,06 USD	0,00 USD	3.158.209,06 USD

Ukupno uplaćeni avans:	5.265.308,31 USD	0,00 USD	5.265.308,31 USD
Preostali avans za sledeće situacije:	1.038.446,31 USD	0,00 USD	1.038.446,31 USD

Za uplatu: TRISTOOSAMDESETPETHILJADESEDAMDESETPET i 40/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum: 30.10.2023.

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Works on underpass at km 176+274 in street Maksim Gorki - Annex no.9 - Radovi na podvoznjaku na km 176+274 u ulici Maksim Gorki - Aneks br.9

A Underpass at Km176+274 / Podvožnjak na Km176+274

A1	Earthworks/Zemljani radovi	kompl	422.017,95	1,00	422.017,95	0,04	16.880,72	0,76	320.733,64	
A2	Plain and reinforced concrete and metalworks/Armiranobetonski i metalni radovi	kompl	6.044.224,10	1,00	6.044.224,10	0,17	1.027.518,10	0,72	4.351.841,35	
A3	Waterproofing works/Hidroizolaterski radovi	kompl	462.826,66	1,00	462.826,66	0,23	106.450,13	0,49	226.785,06	
A4	Other works/Ostali radovi	kompl	626.987,49	1,00	626.987,49	0,00	0,00	0,00	0,00	
Underpass at Km176+274 / Podvožnjak na Km176+274 - ukupno					**7.556.056,20**		**1.150.848,95**		**4.899.360,05**	

B Rentention R2 at Km176+225/Retenzija R2 na Km176+225

B1	Rentention R2 at Km176+225/Retenzija R2 na Km176+225	kompl	488.071,74	1,00	488.071,74	0,00	0,00	0,00	0,00	
Rentention R2 at Km176+225/Retenzija R2 na Km176+225 - ukupno					**488.071,74**		**0,00**		**0,00**	

C Rentention R7.1 at Km176+250/Retenzija R7.1 na Km176+250

C1	Rentention R7.1 at Km176+250/Retenzija R7.1 na Km176+250	kompl	113.283,64	1,00	113.283,64	0,02	2.265,67	0,99	112.150,80	
Rentention R7.1 at Km176+250/Retenzija R7.1 na Km176+250 - ukupno					**113.283,64**		**2.265,67**		**112.150,80**	

D Rentention R7.2 at Km176+300/Retenzija R7.2 na Km176+300

D1	Rentention R7.2 at Km176+300/Retenzija R7.2 na Km176+300	kompl	155.039,67	1,00	155.039,67	0,02	3.100,79	0,99	153.489,27	
Rentention R7.2 at Km176+300/Retenzija R7.2 na Km176+300 - ukupno					**155.039,67**		**3.100,79**		**153.489,27**	

E Hydrotechnical installations in the underpass at Km176+274/Hidrotehničke instalacije na podvožnjaku na Km176+274

E1	Hydrotechnical installations in the underpass at Km176+274/Hidrotehničke instalacije na podvožnjaku na Km176+274	kompl	400.000,00	1,00	400.000,00	-0,14	-56.000,00	0,20	80.000,00	
Hydrotechnical installations in the underpass at Km176+274/Hidrotehničke instalacije na podvožnjaku na Km176+274 -					**400.000,00**		**-56.000,00**		**80.000,00**	

F Construction of larssen sheet pile for the underpass at Km176+274/Konstrukcija od larsen talpi za podvožnjak na Km176+274

F1	Construction of larssen sheet pile for the underpass at Km176+274/Konstrukcija od larsen talpi za podvožnjak na Km176+274	kompl	1.035.103,92	1,00	1.035.103,92	0,00	0,00	1,00	1.035.103,92	
Construction of larssen sheet pile for the underpass at Km176+274/Konstrukcija od larsen talpi za podvožnjak na Km176+274					**1.035.103,92**		**0,00**		**1.035.103,92**	

G Construction of larssen sheet pile for Rententions/Konstrukcija larsen talpi za Retenzije

G1	Construction of larssen sheet pile for Rententions/Konstrukcija larsen talpi za Retenzije	kompl	548.346,07	1,00	548.346,07	0,00	0,00	1,00	548.346,07	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
	Construction of larssen sheet pile for Rentention/Konstrukcija larsen talpi za Retenzije - ukupno				**548.346,07**		**0,00**		**548.346,07**	
H	**Lowering underground water at Km176+274/Snižavanje nivoa podzemne vode na Km176+274**									
H1	Lowering underground water at Km176+274/Snižavanje nivoa podzemne vode na Km176+274	kompl	216.319,90	1,00	216.319,90	0,00	0,00	1,00	216.319,90	
	Lowering underground water at Km176+274/Snižavanje nivoa podzemne vode na Km176+274 - ukupno				**216.319,90**		**0,00**		**216.319,90**	
I	**Organization of road traffic during the execution of works - underpass at Km176+274/Organizovanje saobraćaja za vreme izvođenja radova - podvožnjak na Km176+274**									
I1	Organization of road traffic during the execution of works - underpass at Km176+274/Organizovanje saobraćaja za vreme izvođenja radova - podvožnjak na Km176+274	kompl	15.142,39	1,00	15.142,39	0,00	0,00	0,00	0,00	
	Organization of road traffic during the execution of works - underpass at Km176+274/Organizovanje saobraćaja za vreme izvođenja radova - podvožnjak na Km176+274 - ukupno				**15.142,39**		**0,00**		**0,00**	
	Ukupno :				**10.527.363,53**		**1.100.215,41**		**7.044.770,01**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-826-2023-1	Works on underpass at km 176+274 in street Maksim Gorki - Annex no.9 - Radovi na podvoznjaku na km 176+274 u ulici Maksim Gorki - Aneks br.9	1.100.215,41	7.044.770,01
A	Underpass at Km176+274 / Podvožnjak na Km176+274	1.150.848,95	4.899.360,05
B	Rentention R2 at Km176+225/Retenzija R2 na Km176+225		
C	Rentention R7.1 at Km176+250/Retenzija R7.1 na Km176+250	2.265,67	112.150,80
D	Rentention R7.2 at Km176+300/Retenzija R7.2 na Km176+300	3.100,79	153.489,27
E	Hydrotechnical installations in the underpass at Km176+274/Hidrotehničke instalacije na podvožnjaku na Km176+274		80.000,00
F	Construction of larssen sheet pile for the underpass at Km176+274/Konstrukcija od larsen talpi za podvožnjak na Km176+274		1.035.103,92
G	Construction of larssen sheet pile for Rententions/Konstrukcija larsen talpi za Retenzije		548.346,07
H	Lowering underground water at Km176+274/Snižavanje nivoa podzemne vode na Km176+274		216.319,90
I	Organization of road traffic during the execution of works - underpass at Km176+274/Organizovanje saobraćaja za vreme izvođenja radova - podvožnjak na Km176+274		
Ukupno:		1.100.215,41	7.044.770,01

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	352.238,50	0,00	352.238,50

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	1.100.215,41	0,00	1.100.215,41	7.044.770,02	0,00	7.044.770,02
Ukupno (USD):	1.100.215,41	0,00	1.100.215,41	7.044.770,02	0,00	7.044.770,02